SHAIDEALZ

Govt. Licensed Fire Safety Agency • Lic: GPSA8779738723

Delhi • Phone: 8383890483 • Email: vigilamc@gmail.com

Ref: FORM-B/2026/UQF7

Issue Date: **29 Sept 2026**

Audit Cycle: **Sep 2026 - Mar 2027**

OFFICIAL STATUTORY FORM 'B' CERTIFICATE

FIRE SAFETY COMPLIANCE & EQUIPMENT MAINTENANCE REPORT

Pursuant to Delhi Fire NOC Rule 33 (Annual)

AUDITED FACILITY / PREMISE:

Tower c

Mayur vihar

Compliance Regime: **Delhi Fire NOC Rule 33 (Annual)**

CLIENT / FACILITY AUTHORITY:

B-1

Authorized Contact: **Manager**

Phone: 9888878652 • Email: On Record

Verification Route: **Asset Tag ID + Physical Audit**

STATUTORY COMPLIANCE SUMMARY STRIP (REAL DATA AUDIT)

TOTAL ASSETS	COMPLIANT %	OVERDUE	OPEN FINDINGS
7	71%	1	3
Logged in Schedule	5 of 7 Operational	Requires Service	Corrective Actions

AUDIT RESULT: STATUTORY ACTION REQUIRED

1 equipment item(s) require mandatory refill/overhaul or corrective servicing to restore statutory certification.

INVENTORY STATUS
5 / 7 Operational

GPS & TIMESTAMP VERIFIED
28.6047° N, 77.3078° E
Audited by: **Faiz Salmani**

Rajesh Kulkarni

Chief Fire Safety Auditor (ISI/NBC)

For **ShaiDealz**

Govt. Licensed Fire Safety Agency (Lic: GPSA8779738723)

Statutory Verification Line: Verify this official record at http://localhost:3000/verify/cmumxyrsl0007hxwdkqpwuqf7

Ref: FORM-B/2026/UQF7 • Bldg ID: cmumxyrsl000

APPLICABLE STANDARDS: IS 2190:2010 — Selection, Installation and Maintenance of First-Aid Fire Extinguishers • NBC 2016 Part 4 — National Building Code of India (Fire and Life Safety)

Certified under NBC 2016 Part 4 & IS 2190:2010 · 24×7 Emergency Dispatch Helpline +91 98200 11223

SECTION 01

EXECUTIVE COMPLIANCE SUMMARY & MAINTENANCE RADAR

Ref: FORM-B/2026/UQF7

AUDITOR STATUS LEGEND & COMPLIANCE THRESHOLDS

OK / VERIFIED (#059669)
Equipment tested, pressure gauge in normal zone, weight within permissible 10% limit, valid AMC.

DUE SOON (#D97706)
Periodic inspection or annual refill due within next 30 days. Auto work order dispatched.

EXPIRED / OVERDUE (#DC2626)
Mandatory service expired, hydro test overdue, or physical defect observed. Non-compliant for Form-B.

KEY FINDINGS & HIGH-PRIORITY OBSERVATIONS

5 active findings recorded

HIGH `Asset: EXT-02` • Age: 0 days open
Corroded discharge horn & low pressure on CO2 4.5kg unit
Pressure dropped below 10 bar; discharge horn cracked at thread joint.
CLOSED

HIGH `Asset: EXT-07` • Age: 0 days open
Corroded discharge horn & low pressure on CO2 4.5kg unit
Pressure dropped below 10 bar; discharge horn cracked at thread joint.
CLOSED

HIGH `Asset: EXT-07` • Age: 18 days open
Riser landing valve gland packing leakage on 4th Floor
Water seepage observed around spindle during static pressure test.
OPEN

LOW `Asset: ALM-01` • Age: 3 days open
MCP break-glass call point cover cracked at East Stairwell
Replace protective hinged flap cover.
REPAIRED

MEDIUM `Asset: HYD-04` • Age: 9 days open
Hose reel drum swinging bracket loose in Basement B1
Anchor bolts require re-grouting and pressure test.
REPAIRED

NEXT-DUE STATUTORY MAINTENANCE RADAR (NEXT 10 ASSETS)

IS 2190 & IS 3844 Maintenance Schedule

S.NO	ASSET TAG ID	EQUIPMENT TYPE	FLOOR & PREMISE LOCATION	NEXT SERVICE DUE	WINDOW	REQUIRED ACTION
1	EXT-04	Fire Extinguisher (ABC Dry Powder 6kg)	Floor Landing Corridor #4	25 Oct 2026	OVERDUE	Immediate Refill / Hydro Test
2	EXT-03	Fire Extinguisher	Floor Landing	9 Nov 2026	Within 30 Days	Inspection & Weight Check

S.NO	ASSET TAG ID	EQUIPMENT TYPE	FLOOR & PREMISE LOCATION	NEXT SERVICE DUE	WINDOW	REQUIRED ACTION
		(ABC Dry Powder 6kg)	Corridor #3			
3	EXT-07	Fire Extinguisher (ABC Dry Powder 6kg)	Floor Landing Corridor #7	3 May 2027	Routine Cycle	Routine Quarterly Audit
4	EXT-02	Fire Extinguisher (ABC Dry Powder 6kg)	Floor Landing Corridor #2	3 May 2027	Routine Cycle	Routine Quarterly Audit
5	EXT-05	Fire Extinguisher (ABC Dry Powder 6kg)	Floor Landing Corridor #5	29 Oct 2027	Routine Cycle	Routine Quarterly Audit
6	EXT-08	Fire Extinguisher (ABC Dry Powder 6kg)	Floor Landing Corridor #8	2 Nov 2027	Routine Cycle	Routine Quarterly Audit
7	EXT-01	Fire Extinguisher (ABC Dry Powder 6kg)	Floor Landing Corridor #1	3 Nov 2027	Routine Cycle	Routine Quarterly Audit

Statutory Verification Line: Verify this official record at http://localhost:3000/verify/cmumxyrsl0007hxwdkqpwuqf7

Ref: FORM-B/2026/UQF7 • Bldg ID: cmumxyrsl000

APPLICABLE STANDARDS: IS 2190:2010 — Selection, Installation and Maintenance of First-Aid Fire Extinguishers • NBC 2016 Part 4 — National Building Code of India (Fire and Life Safety)

SECTION 02

PREMISE FIRE SAFETY ASSET REGISTER & VERIFICATION SCHEDULE

Total Assets: 7

Every fire safety apparatus installed within **Tower c** is catalogued below with unique Asset Tag ID, capacity rating, physical floor/zone location, last certified servicing date, and next statutory due date.

S.NO	ASSET TAG ID	TYPE & CAPACITY	FLOOR / PREMISE ZONE	MAKE / SERIAL	LAST SERVICED	NEXT DUE	STATUS
1	EXT-01	**Fire Extinguisher (ABC Dry Powder 6kg)** My work is done	Floor Landing Corridor #1	ISI Mark	2 Nov 2026	3 Nov 2027 Hydro: 4 Nov 2029	OK
2	EXT-02	**Fire Extinguisher (ABC Dry Powder 6kg)** Lobby ABC 6kg...	Floor Landing Corridor #2	ISI Mark	29 Sept 2026	3 May 2027 Hydro: 1 Oct 2029	OK
3	EXT-03	**Fire Extinguisher (ABC Dry Powder 6kg)** Unit registered with auto-...	Floor Landing Corridor #3	ISI Mark	29 Sept 2026	9 Nov 2026 Hydro: 1 Oct 2029	DUE SOON
4	EXT-04	**Fire Extinguisher (ABC Dry Powder 6kg)** Unit registered with auto-...	Floor Landing Corridor #4	ISI Mark	29 Sept 2026	25 Oct 2026 Hydro: 1 Oct 2029	ACTION
5	EXT-05	**Fire Extinguisher (ABC Dry Powder 6kg)** Unit registered with auto-...	Floor Landing Corridor #5	ISI Mark	29 Oct 2026	29 Oct 2027 Hydro: 31 Oct 2029	OK
6	EXT-07	**Fire Extinguisher (ABC Dry Powder 6kg)** Lobby ABC 6kg...	Floor Landing Corridor #7	ISI Mark	30 Oct 2026	3 May 2027 Hydro: 1 Nov 2029	OK
7	EXT-08	**Fire Extinguisher (ABC Dry Powder 6kg)** Field Inspection recorded...	Floor Landing Corridor #8	ISI Mark	1 Nov 2026	2 Nov 2027 Hydro: 3 Nov 2029	OK

Statutory Asset Integrity Note: All equipment serials and physical locations have been verified on-site by licensed technicians. Asset verification and service history can be audited at `http://localhost:3000/verify/cmumxyrsl0007hxwdkqpwuqf7`.

Statutory Verification Line: Verify this official record at http://localhost:3000/verify/cmumxyrsl0007hxwdkqpwuqf7

Ref: FORM-B/2026/UQF7 • Bldg ID: cmumxyrsl000

APPLICABLE STANDARDS: IS 2190:2010 — Selection, Installation and Maintenance of First-Aid Fire Extinguishers • NBC 2016 Part 4 — National Building Code of India (Fire and Life Safety)

SECTION 03

FIELD INSPECTION EVIDENCE & VERIFICATION STAMPS

Total Inspections: 14

Inspection logs recorded by certified field technicians with tamper-evident GPS coordinates, on-site photo thumbnails with burned-in stamps, checklist item outcomes, and digital signatory captures.


Asset: EXT-02 **Technician: Vivek** 4 Nov 2026, 03:27 pm VERIFIED

Site Location: Tower c

Checklist: **Gauge: NORMAL • Condition: GOOD**

"Lobby ABC 6kg extinguisher pressure verified at 14 bar, safety pin sealed."

EVIDENCE PHOTO PROOF (COMPRESSED THUMBNAILS • FULL-RES IN APP)



EVIDENCE 4 Nov 2026


Asset: EXT-02 **Technician: Vivek** 4 Nov 2026, 03:27 pm DUE_SOON

Site Location: Tower c

Checklist: **Gauge: NORMAL • Condition: GOOD**

"Gauge photo slightly blurry"

EVIDENCE PHOTO PROOF (COMPRESSED THUMBNAILS • FULL-RES IN APP)




EVIDENCE 4 Nov 2026

Asset: EXT-02 **Technician: Vivek** 4 Nov 2026, 03:27 pm VERIFIED

Site Location: Tower c Checklist: **Gauge: NORMAL • Condition: GOOD**

"Routine monthly pressure & seal check — gauge in green zone."

EVIDENCE PHOTO PROOF (COMPRESSED THUMBNAILS • FULL-RES IN APP)



EVIDENCE 4 Nov 2026

Asset: EXT-07 **Technician: Vivek** 4 Nov 2026, 03:26 pm VERIFIED

Site Location: Tower c Checklist: **Gauge: NORMAL • Condition: GOOD**

"Lobby ABC 6kg extinguisher pressure verified at 14 bar, safety pin sealed."

EVIDENCE PHOTO PROOF (COMPRESSED THUMBNAILS • FULL-RES IN APP)



EVIDENCE 4 Nov 2026

Statutory Verification Line: Verify this official record at http://localhost:3000/verify/cmumxyrsl0007hxwdkqpwuqf7

Ref: FORM-B/2026/UQF7 • Bldg ID: cmumxyrsl000

APPLICABLE STANDARDS: IS 2190:2010 — Selection, Installation and Maintenance of First-Aid Fire Extinguishers • NBC 2016 Part 4 — National Building Code of India (Fire and Life Safety)

Certified under NBC 2016 Part 4 & IS 2190:2010 · 24×7 Emergency Dispatch Helpline +91 98200 11223

SECTION 04

CORRECTIVE ACTIONS REGISTER & STATUTORY RECTIFICATION LOG

Open Findings: 3 •
Total: 5

Statutory compliance requires documenting every defect, leakage, pressure drop, or missing component identified during inspections, together with corrective actions taken, workshop servicing records, and re-commissioning verifications.

S.NO	ACTION REF / ASSET	FINDING DESCRIPTION	SEVERITY	AGING	WORKSHOP & RECTIFICATION NOTE	STATUS
1	**EXT-02** Opened: 4 Nov 2026	**Corroded discharge horn & low pressure on CO2 4.5kg unit** Pressure dropped below 10 bar; discharge horn cracked at thread joint.	HIGH	0 days	**Resolution:** Re-installed refilled cylinder with new ISI horn; gauge verified at 15 bar.	CLOSED
2	**EXT-07** Opened: 4 Nov 2026	**Corroded discharge horn & low pressure on CO2 4.5kg unit** Pressure dropped below 10 bar; discharge horn cracked at thread joint.	HIGH	0 days	**Resolution:** Re-installed refilled cylinder with new ISI horn; gauge verified at 15 bar.	CLOSED
3	**EXT-07** Opened: 17 Oct 2026	**Riser landing valve gland packing leakage on 4th Floor** Water seepage observed around spindle during static pressure test.	HIGH	18 days	*Pending technician dispatch*	OPEN
4	**ALM-01** Opened: 1 Nov 2026	**MCP break-glass call point cover cracked at East Stairwell** Replace protective hinged flap cover.	LOW	3 days	*Pending technician dispatch*	REPAIRED
5	**HYD-04** Opened: 26 Oct 2026	**Hose reel drum swinging bracket loose in Basement B1** Anchor bolts require re-grouting and pressure test.	MEDIUM	9 days	**Workshop:** Bracket sent for fabrication replacement	REPAIRED

STATUTORY COMPLIANCE ENDORSEMENT

Certified that the fire prevention and life safety measures in the aforesaid building have been inspected in accordance with statutory norms, and this document constitutes the official **Form 'B'** inspection record for submission to local fire services and insurance authorities.

Rajesh Kulkarni

Chief Fire Safety Auditor (ISI/NBC)

For **ShaiDealz**

Govt. Licensed Fire Safety Agency (Lic: GPSA8779738723)

Verify Authenticity:
`http://localhost:3000/verify/cmumxyrsl0007hxwdkqpwuqf7`

Statutory Verification Line: Verify this official record at http://localhost:3000/verify/cmumxyrsl0007hxwdkqpwuqf7

Ref: FORM-B/2026/UQF7 • Bldg ID: cmumxyrsl000

APPLICABLE STANDARDS: IS 2190:2010 — Selection, Installation and Maintenance of First-Aid Fire Extinguishers • NBC 2016 Part 4 — National Building Code of India (Fire and Life Safety)